NICKOLS
ROOFING & GUTTERS

THE NICKOLS WAY · GUTTERS

THE BUFFALO STAMP OF APPROVAL

When you choose Nickols Roofing, you're choosing a system built on accountability. From quote to final inspection, every step is documented, reviewed, and signed off. This is the checklist our foreman and project manager work through on every gutters project before it earns the stamp.

A verified checklist
Completed and checked off for your project.

Signed confirmation
Our quality standards, signed off in writing.

The official stamp
The Nickols Buffalo Stamp of Approval.

If we sign off on your roof, it's been done right.
That's our guarantee, backed by our 100% satisfaction guarantee.

nickolsroofing.com

BUFFALO STAMP OF APPROVAL CHECKLIST

GUTTERS

Seamless gutter systems are sized, pitched and checked against 6 standards so water goes where it should.

6 SECTIONS

33 CHECKPOINTS

01 SYSTEM DESIGN & WATER MANAGEMENT — 5 POINTS

- [ ] Proper gutter sizing selected for roof area (5″ / 6″ as required)
- [ ] Downspout sizing appropriate for roof load
- [ ] Correct pitch established for optimal drainage
- [ ] Downspout placement designed for proper water diversion
- [ ] Splash blocks or drainage extensions installed as required

02 MATERIAL & INSTALLATION STANDARD — 6 POINTS

- [ ] Seamless gutter system installed (where applicable)
- [ ] Heavy-duty hidden hangers properly spaced
- [ ] Gutter fastened securely to fascia or structure
- [ ] End caps sealed properly
- [ ] Miters sealed and reinforced
- [ ] Downspouts securely fastened to structure

03 FASCIA & SOFFIT CONDITION VERIFICATION — 4 POINTS

- [ ] Fascia inspected prior to installation
- [ ] Compromised fascia repaired or documented
- [ ] Soffit condition reviewed
- [ ] Mounting surface structurally sound

04 CLEAN JOBSITE GUARANTEE — 4 POINTS

- [ ] Debris removed from property
- [ ] Old gutter material properly disposed
- [ ] Metal shavings cleaned from driveway and lawn
- [ ] Final perimeter inspection completed

05 SAFETY & OSHA COMPLIANCE — 8 POINTS

- [ ] OSHA-compliant fall protection system in place
- [ ] Harnesses, anchors, and tie-offs properly installed and used
- [ ] Ladder placement secured or with stabilizers and compliant
- [ ] Jobsite hazard assessment completed
- [ ] Crew safety briefing conducted prior to start
- [ ] Personal Protective Equipment (PPE) worn as required
- [ ] Debris containment and controlled tear-off procedures followed
- [ ] Site maintained in safe condition for homeowners and public

06 FINAL POINT NICKOLS INSPECTION

6 POINTS

- [x] Foreman inspection completed
- [x] Project manager inspection completed
- [x] Photos captured (before & after)
- [x] Warranty registered upon final payment
- [x] Homeowner walkthrough completed
- [x] Documentation packet delivered, mailed, or emailed upon final payment

BUFFALO STAMP OF APPROVAL

This home has met all Nickols Roofing installation standards and has earned the Buffalo Stamp of Approval.

*If conditions are uncovered during installation that prevent the system from meeting that standard, we will review options and any associated costs with the homeowner before proceeding, consistent with the terms outlined in the signed Contract Terms and Conditions.

NICKOLS
ROOFING & GUTTERS

MORE THAN A ROOF.
IT'S THE NICKOLS WAY.

We're a family-owned Fox Valley roofing company, and we hold every project to the same standard we'd want on our own homes.

25	850+	1,500+
YEARS	CUSTOMERS	TRADES

Questions about your project? Call **(920) 841-1069** · nickolsroofing.com